Installation of RO plant and drilling Borewells
and accessories in ward no-05
Byatarayanapura Sub Division

Site Order Book

21/12/2020

Earth work Excavation for foundation of building for RO-plant at Shivaram karanth Nagar, Shinivaspura Sai Baba Temple Road

est

22/12/2020

Earth work Excavation for S.S.M work at Shinivaspura Sai baba Temple Road, Someshwara layout kattigenalli

est

23/12/2020

PCC (1:3:6) below S.S.M work at Shivaram karanth, Shinivasapura Sai-baba Temple Road, Someshwara layout kattigenahalli

est

24/12/2020

Construction of Size stone Masonry work at Shivaram karanth Nagar

est

25/12/2020

Construction of Size stone Masonry

28/12/2020

Construction of side stone Masonry (1:6) cement Mortar at Someshwara layout kattigenahalli

CA

29/12/2020

Earth work Excavation for S.S.M work at Saptagiri layout, Muneshwara layout kattigenahalli, Defence Vinayaka Nagar, & palanahalli Doddamuniyappa in this area Earth work Excavation done by using JCP

CA

30/12/2020

PCC work (1:3:6) below S.S.M work for these areas like Muneshwara layout, saptagiri layout, Defence Vinayaka nagar & palanahalli Doddamuniyappa

CA

31/12/2020

S.S.M work (1:6) in this station S.S.M work constructed at Saptagiri layout

CA.

Construction of S.S.M work Muneshwara layout kattigenhalli & Defence colony vinayak Nagar

AJ ext

06/01/2021

Construction of S:C stone Masonry work at Palanahalli Doddamuniyappa

AJ ext

07/01/2021

Bar bending work for plinth beam top bar 16mm & bottom Bar 20mm, 2L-#8mm @ 150 c/c stirrups they are using for plinth beam at Shivaram karanth Nagar, Srinivaspura Rd-baba Temple Road.

AJ eA

18/01/2021

Bar bending work for plinth beam at Someshwara layout kattigunahalli, Paptagiri layout kattigenhalli, Muneshwara layout kattigenhalli, Defence colony vinayak nagar, Palanahalli Doddamuniyappa layout.

AJ ext

19/01/2021

Providing centering, shuttering Work for plinth beam at Shivaram karanth Nagar, Shivaspura Sai baba Temple Road, Someshwara layout kattigenhalli, Saptagiri layout

CA

20/01/2021

Centering work for plinth beam at. Nuneshwara layout kattigenhalli, Defence colony Vinayak Nagar, Palanahalli Doddamuni-yappa

CA

20/01/2021

M20 Concrite work for plinth beam Shivaram karanth Nagar, Shivaspura Sai-baba Temple Road, Someshwara layout kattigenhalli, Saptagiri layout kattigenahali

CA

22/01/2021

M20 Concrite work for plinth beam Nuneshwara layout kattigenhalli, Defence Colony Vinayak Nagar, Palanahalli Doddamuniyappa layout

CA

Construction of Block work at Shivaram karanth Nagar, Shinivasapura Sai baba Temple road, Someshwara Nagar kattigena halli

19/02/2021

construction of Block work Saptagiri layout kattigenhalli

23/02/2021

construction of Block work Muneshwara layout kattigenhalli

24/02/2021

Construction of Block work Muneshwara layout kattigenhalli

03/03/2021

Construction of Block work Defence colony Vinayak Nagar

04/03/2021

Construction of load bearing wall & lintel work palanahalli Doddamuniyappa layout

16/05/2021

Beam work i/c Bar bending work at Truss level Shivaram karanth Nagar

18/03/2021

Bar bending work & centering work at Beam Truss level Shivarajpura Sai baba Temple Road

01/04/2021

Bar bending work & centering work at Beam Truss level someshwara kattigenhalli, Saptagiri layout kattigenhalli Muneshwara layout kattigenhalli, Defence colony Vinayak Nagar

08/04/2021

Bar bending work & centering work progressing at Balanahalli Doddamuniyappa layout

28/04/2021

External plastering & Min Concrete work for Truss level Beam at Shivaram karanth Nagar

05/05/2021

MRO concrete work Beam at Truss level Srinivasapura Sai baba temple Road & Someshwara layout

07/05/2021

MRO Concrete work Beam at Truss level Someshwara layout kattigen halli, Saptagiri layout, Muneshwara layout, Defence Colony Vinayak Nagar, Palanahalli, Dodda Nuniyappa layout

20/05/2021

External plastering & internal plastering work at Shivaram karanth Nagar

21/05/2021

External plastering work at Srinivasapura Sai baba temple Road

24/05/2021

External plastering work (1:1) & internal plastering Someshwara Nagar kattigen halli

25/05/2021.

External plastering work & internal Plastering work at Saptagiri layout

22/06/2021

External plastering work Munishwara layout kattigenahalli

23/06/2021

internal plastering work Munishwara layout & Defence colony Vinayak Nagar

02/07/2021

External plastering work Munishwara colony Vinayak

& internal plastering layout & Defence Nagar

13/07/2021

plastering work at Halahahalli Dodda Muniyappa layout

14/07/2021

purlin work at Shivaram karanth Nagar Shinivaspura Sai baba Temple Road

21/07/2021

purlin work at Someshwara layout kattigenahalli RHS (120 X 60 X 3.2) @ 11.67 kg/m)

Sapthagiri layout kathigenhalli, Muneshwara layout, Defence colony vinayak Nagar, Malanahalli Doddanmuniyappa Putin work progressing.

11/08/2021

pre-painted iron sheet fixing work at Shivaram karanth Nagar, Shivaripura Sai baba Temple Road.

17/08/2021

pre-painted iron sheet fixing work at Someshwara layout kathigena halli, Muneshwara layout.

24/08/2021

sheet (iron) fixing work at Defence colony vinayak Nagar, Malanahalli Doddanmuniyappa layout.

25/08/2021

alluminium windows fixing work at Shivaram karanth Nagar.

alluminium Windows fixing work at Shivaripura Sai baba Temple Road, Someshwara layout kathigena halli

Sapthagiri layout kathigenahalli, Munishwara layout, Defence colony Vinayak Nagar, Malanahalli Doddanmmiyappa Purtin work progressing.

11/08/2021

pre-planted iron sheet fixing work at Shivaram karanth Nagar, Shivaripura Sai baba Temple Road.

17/08/2021

pre-planted iron sheet fixing work at Sonneshwara layout kathigena halli, Munishwara layout.

24/08/2021

sheet (iron) fixing work at Defence colony Vinayak Nagar, Malanahalli Doddanmmiyappa layout

25/08/2021

alluminium windows fixing work at Shivaram karanth Nagar.

alluminium Windows fixing work at Shivaripura Sai baba Temple Road, Munishwara layout kathigena halli

09/09/2021

aluminium windows & ventilators fixing work sajjagin layout, Muneshwara layout, Defence Colony Vinayak Nagar, Malagalahalli

14/09/2021

Tiles work at Shivaram Karanth Nagar & electrical, sanitary work

15/09/2021

flooring tiles work at Srinivaspura Sai baba Temple Road, Someshwara layout kattigenahalli, & electrical, sanitary work

16/09/2021

flooring tiles work at Someshwara layout, sajjagin layout, Muneshwara layout

17/09/2021

flooring tiles work at Defence Colony Vinayak Nagar, Malagalahalli Doddamuniyappa layout

20/09/2021

At Entrace steps they are laying granite work for steps Shivaram karanth Nagar, Sai baba temple road, Someshwara layout and also plumbing work.

21/09/2021

At Entrace steps they are laying granite work for steps Saptagiri layout, Muneshwara layout, Vinayak Nagar, Balagalli

22/09/2021

painting work for External walls & internal walls at Shivaram karanth Nagar, Shivashpura Sai baba Temple Road.

23/09/2021

Painting works for Shivashpura Sai baba temple Road, Someshwara layout, Saptagiri layout, Muneshwara layout

30/09/2021

Enamel Metal painting work for Grill & Rolling shutter work Shivaram karanth Nagar Shivashpura Sai baba temple

01/10/2021

Enamel Metal painting work for grill work; Truss work at Sapthagiri layout, Muneshwara layout, Defence colony Vinayak Nagara, Yelahanka.

04/10/2021

Geophysical investigation of Borwell at Sreenivasapura Sai baba Temple, Oxford School, Yelahanka; Thota

05/10/2021

Geophysical investigation of Borwell at Sapthagiri layout, Kattigenahalli Someshwara layout, Vinayaka Nagar

07/10/2021

Geophysical investigation of Sinking bore well work at Muneshwara layout, Someshwara layout Kattigenahalli

14/10/2021

Geophysical investigation of borwell work at Chamundi layout 1st main, Dwaraka

Drilling borwell (165mm dia) work at Shivasapura Sai baba Temple Road 03/11/2021

Sinking borwell of 165mm dia work at Shivasapura near oxford school 04/11/2021

Sinking borwell of 165mm dia work at Balanahalli Mata & Vinayaka Nagar 09/11/2021

Sinking of borwell work at Sapthagiri layout, Someshwara layout, Munishwara layout, Kuvempu Nagar 4th cross. 10/11/2021

Drilling of borwell work at Munishwara layout, Kuvempu Nagar 4th cross, Dwaraka Nagar 5th Chamundi layout 25/11/2021

Supplying & fixing of MS box at Shivasapura Sai baba Temple Road, Balanahalli Vinayaka Nagar, Sapthagiri layout, Someshwara layout, Munishwara layout 26/11/2021